Original / Duplicate / Triplicate

No. 1st & Final bill

CONTRACT CERTIFICATE

(For Other Works)

AEE, YSTSD

Division: Yelahanka. Sub Division: Yelahanka Satellite Town.

Bill Received No. SBR No: 72/19-20

Dated Cash Book Voucher No. dated. Date: 16/1/2020

Scheduled Docket No.

Name of Work: Providing cement concrete road and drain and culverts in AK Colony at Ananthapura Village in Ward No. 03 Attur

Job Code No: 003-20-000017 P-3727 **Est. cost: 90.00 lakhs**

Name of Contractor and Full Address : M/s KRIDL, Bangalore.

Work Order No: **BBMP/EE/YNK.D/W.O/ 156/2019-20,** **Dated : 08-11-2019**

Certified that the measurements were taken by me on 16.1.2020 and recorded in pages 462267 to 462269 of measurement Book No. 4623/2019-16 and that the work is satisfactorily executed.

Asst Executive Engineer
Yelahanka Yeshwanthpura Sub Division
KRIDL, BBMP, Bangalore

Officer-in-charge of work

Certified that the measurements were taken by me on 16/01/2020 and found correct. The work is satisfactorily executed. 16.1.2020

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

16/1/2020

If Memorandum of Payment

1) Total value of work done or supplies made as per account within — Gross Amt =Rs 8817250-00
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments
7) Net amount due to or from contractor
Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) within value of Governme... material supplied

PSD	=Rs 440863-00
CGST	= Rs 78726-00
SGST	= Rs 78726-00
IT	= Rs 176345-00
LC	= Rs 88172-00
CBF	= Rs 8817-00
Royalty	=Rs 72052-00
T.D.	= Rs 943701-00
Net Amt	=Rs 78,73,549-00

Asst Executive Engineer
Yelahanka Yeshwanthpura Sub Division
Contractor's Signature.

Received Rs..... (in words)
By Cash and by adjustment of Payment as per memorandum.

Witnesses :

1.

2.

Asst Executive Engineer
Yelahanka Yeshwanthpura Sub Division
KRIDL, BBMP, Bangalore

Dated.....

(For use in the Office)

Audited & Admitted for Rs. 8817250-00
Eighty eight Lakh Seventeen thousand two hundred & fifty only.
7873549-00 by Cheque
and Rs. 943701-00 by adjustment

Accts. Asstt.
Yelahanka Division
BBMP

Executive Engineer
Yelahanka Division
BBMP

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Initials of Officer Making Payment

Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Providing cement concrete road and drain and culverts in AK Colony at Ananthapura Village in Ward No. 03 Attur

ABSTRACT

Sl No	Description of Work	Unit	As per Shedule -B			Previous Measurement		Present Measurement			Up to date	
			Qty	Rate	Amount	Qty	Amount	Qty	Rate in Rs.	Amount	Qty	Amount
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications. MORTH / Chapter 3 (P.No-143, I.No-19.1)	Cum	1293.13	215.28	278386.00	–	–	1291.86	215.28	278112.00	1291.86	278112.00
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. (P.No-222,I	Cum	176.27	5421.90	955741.00	–	–	176.27	5421.90	955741.00	176.27	955741.00
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compcted for walls and bottom including centring shuttering cost of material HOM of machinary curing etc., complete execluding cost of steel as per MORTH specification no. 1500, 1700, 2200 including cost of material labour HOM complete as per specification. (P.No.271,	Cum	340.25	7070.20	2405630.00	–	–	340.12	7070.20	2404689.00	340.12	2404689.00

4	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.MORTH Specification No. 1600 & 2200	Ton	24.43	73992.24	1807766.00	_	_	24.41	73992.24	1806160.00	24.41	1806160.00
5	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm	735.00	2337.00	1717695.00	_	_	734.90	2337.00	1717450.00	734.90	1717450.00
6	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm	44.52	5418.00	241210.00	_	_	44.52	5418.00	241210.00	44.52	241210.00
7	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in	Cum	3.60	5747.32	20691.00	_	_	3.58	5747.32	20576.00	3.58	20576.00
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading	Nos	400.00	432.48	172992.00	_	_	399.00	432.48	172560.00	399.00	172560.00

9	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRRB M800-6. (P.No.180, I.No.24.1 of PW, P&IWTD SR 2018-19)	Sqm	54.00	84.80	4580.00	-	-	54.0	84.80	0.00 4580.0	0.00 54.0	0.00 4580.00
	Total				**7604691.00**					**7596498.00**		**7596498.00**
	12% GST				**912563.00**					**911580.00**		**911580.00**
	4% KRIDL				**304188.00**					**303860.00**		**303860.00**
	Grand Total				**8821442.00**					**8811938.00**		**8811938.00**

Asst. Engineer
Yelahanka / Yeshwanthpura Sub Division,
KRIDL, BBMP, Bangalore

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

Coniractor

Assistant Engineer

16.1.2020.

Newzen Consultants Bangalore

NEWZEN CONSULTANT * BANGALORE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೬೯

Assistant Executive Engineer